

## Final Checklist

- Items from framing and insulation checklist are complete
- Home has power
- HVAC startup is complete
- Outdoor Thermostat is installed on HVAC system (heat pumps only)
- Fresh air is filtered
- Bath and kitchen exhaust fans are operational and vented
- Jump-over ducts or transfer grills are installed and doors have  $\frac{3}{4}$ " undercuts
- Supply boots, return boxes, and fan housing penetrations are caulked to sheetrock
- Attic hatch is insulated and weather-stripped
- 100% Ground cover is installed over crawlspace floor (crawlspace only)
- Sub-floor insulation is installed to SystemVision standards (crawlspace only)
- R-38 attic insulation is installed
- Two compact fluorescent lights are installed
- Home has Energy Star labeled refrigerator
- Home has Carbon Monoxide detector installed if applicable (see standard 7.2)