



Success with 2009 IECC in Alabama:
Checklists for Builders

FOUNDATION





JOB READY: FOUNDATION

Success with 2009 IECC in Alabama for Builders



N/A



1. Work site is clean and construction materials are properly stored before proceeding.

BUILDER VERIFICATION



Stop work until details are corrected.



Proceed without corrections.

The sub-contractor who signs and completes this form is doing so to the best of his/her knowledge and should not be held legally responsible for work completed by other organizations. The intent of this form is to ensure job sites are ready before beginning work.

Signature

Date



JOB COMPLETE: FOUNDATION

Success with 2009 IECC in Alabama for Builders

✓	✗	N/A	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1. For crawl spaces, install poly sheeting that is at least 6-mil thickness and overlaps at least 6 inches including up the walls.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	2. Damp proof the exterior of all below-grade walls.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3. Install a drainage system along entire foundation footing of below-grade walls.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4. For walls with exterior insulation, install foam exterior insulation without gaps, voids, misalignments or compression and plastics following termite protection practices.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5. For walls with exterior insulation, install exterior insulation levels to meet the Alabama Energy Code.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	6. Ensure work site is clean and construction materials are properly stored before proceeding.

Certification

The sub-contractor who signs and completes this form is doing so to the best of his/her knowledge and should not be held legally responsible for work completed by other organizations. The intent of this form is to ensure job sites are ready before beginning work.

Name _____

Company _____

Signature _____