



Success with 2009 IECC in Georgia:  
*Checklists for Builders*

# PLUMBING





# JOB READY:

## PLUMBING

*Success with 2009 IECC in Georgia for Builders*

✓      ✗      N/A

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 1. For walls separating conditioned and unconditioned space, framing allows for the required R-value, has a top plate, bottom plate and an exterior air barrier. <b>RECOMMENDED:</b> rigid air barrier.                        |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 2. For walls that will not have an interior finish and are separating conditioned and unconditioned spaces, wall cavities are insulated and an interior air barrier has been installed. <b>RECOMMENDED:</b> rigid air barrier. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 3. All dropped ceilings/soffits, shafts and chases are capped with a rigid air barrier and air sealed.   |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 4. Work site is clean and construction materials are properly stored before proceeding.  |

### Builder Verification

✓      ✗

- |                          |                          |  |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Stop work until details are corrected. |
| <input type="checkbox"/> | <input type="checkbox"/> | Proceed without corrections.           |

The intent of this form is to ensure job sites are ready before beginning work.

Signature

Date



# JOB COMPLETE:

## PLUMBING

*Success with 2009 IECC in Georgia for Builders*



N/A

1. Cut all holes cleanly and no more than 1 inch larger than the penetrating object.

2. Air seal all penetrations between conditioned and unconditioned space. Use fire-rated sealants where applicable.

3. For walls that will not have an interior finish and are separating conditioned and unconditioned spaces, insulate wall cavities and install an interior air barrier. **RECOMMENDED:** rigid air barrier.

4. Ensure work site is clean and construction materials are properly stored before proceeding.

### Verification

The intent of this form is to ensure job sites are ready before beginning work.

Name

Company

Signature